



H2SEP PII Subcontractor Weekly Meeting Minutes: Meeting #81

Meeting Date	Aug 10, 2026	Meeting Time	11:00 am - 12:00 pm Central Time (US & Canada)
Meeting Location	3386 E. Main St. Eagle Pass TX 78852	Video Conferencing Link	Join Meeting
Overview	Objective: Construction of the Home 2 Suites project to all interested parties, confirm the project objectives, goals, and deliverables.		
Notes			
Attachments	H2SEP PII - June 2026 UPDATE_06.29.2026.pdf		

Scheduled Attendees

Name	Company	Phone Number	Email	Attendance
Christopher Hiller	AE Hiller and Sons, LLC		cw_hiller@yahoo.com	
Ramon Aguirre	APM Services, LLC		ram@hospitalityffne.com	
Justin Gage	GageCo, Inc		justin@gagecoinc.com	
Jorge Garcia	Iceberg Heating & Air Conditioning		icebergair1@gmail.com	Present
Johnny Pina	IronTek		irontekmetalworks@gmail.com	
Isaac Chapa	JC Enterprises		jcenterprisesp@yahoo.com	
Joe Wilkinson	Keen Glass Solutions		sales@keen-glass.org	
Justin Allen Perez	Keepers Construction		keepersconst@gmail.com	
Larry Sanchez	Larry's Commercial & Residential Plumbing, LLC		larrysplumbing@live.com	Present
Randall Jasik	Security Integrated, Inc.		randy@siinc.systems	Present
Todd Zeittler	Security Integrated, Inc.		team@siinc.systems	
Mark Smyth	Smyth Surveyors Inc.		mark@smythsurveyors.com	
Yalcin Kucukkomurler	Steel Tech USA		yalcin@steeltechusa.com	
Rod Jackson	Texas Fire Service		rod@texasfireservices.net	
Victor A. Rodriguez	The Montecito		plasteringstuccoirdallas@gmail.com	
Quinton Rockwell	Thermal Guard Roofing		quinton@thermalguardroofing.com	
Cristina Cardona	Triun, LLC		ccardona@triunco.com	Present
Morgan Davis	Triun, LLC		mdavis@triunco.com	
Edward De La Garza	Triun, LLC		edelagarza@triunco.com	
Cesar Esquivel	Triun, LLC		cesquivel@triunco.com	Present

Name	Company	Phone Number	Email	Attendance
Joaquin Gomez Carrillo	Triun, LLC		jcarrillo@triunco.com	Present
Austin Jones	Triun, LLC		ajones@triunco.com	
Manuel Hernandez	United Electric		manuel@unitedelectricrgv.com	Present
Marcos Hernandez	United Electric		marcos@unitedelectricrgv.com	

SAFETY

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
1.1	9	Safety				Open
Description Safety meeting will be held every Monday morning at 8:00 AM (CST) before going onsite. - All Subcontractors must turn in a Tool Box Talk weekly. - Eye Protection. Official Documented Meeting Minutes - Always acknowledge safety signs around property/jobsite.						

Action Items

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
2.1	10	Action Items				Open
Description - Old Action Items: - New Action Items: - Elevator Installation - standby Electrical / Plumbing.						

CONSTRUCTION PROGRESS

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
3.1	9	Progress				Open
Description Discussion of Work in Progress: - A/E Hiller: - Completed Last Week- - Sweep south end of property. - Anticipated Progress for this Week-						

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
			▪ Rock install north side of property. ▪ Clean all trash and materials- Ongoing - 90% cleared out. ▪ Clean pool decking and coping- Completed. ▪ Inspect east side driveway cracks. • United Electric: ◦ Completed Last Week- ▪ Trim-out 2nd, 3rd & 4th floor. ◦ Anticipated Progress for this Week- ▪ 3rd and 4th floor trim out - Completed. ▪ Check plug height on 3rd and 4th floor for FF&E- Completed. ▪ Check "by Hilton" sign - working - Completed. • Larry's Plumbing: ◦ Completed Last Week- ▪ Trim out ongoing on 3rd & 4th floors. ◦ Anticipated Progress for this Week- ▪ Trim out on 3rd and 4th floor - sinks, faucets, and shower heads - Completed. ▪ Installation of storage tank, back flow, water heaters, water softener in Mechanical area - Completed. ▪ Water pressure low. ▪ Connect water softener. • Iceberg HVAC: ◦ Completed last Week- ▪ Thermostat installation ongoing. ◦ Anticipated Progress for this Week- ▪ Installation of PTAC - pending loading rooms ▪ Access panels and vents installation - vent at reception area - Completed. ▪ Painting outside vents - Completed. ▪ Continue with thermostat installation & install speed sensor to RTU. • Keepers Construction: ◦ Completed last Week- ▪ Loading rooms carpet install on 2nd & 3rd level. ◦ Anticipated Progress for this Week- ▪ Begin window sealant - pending - sealed 2nd & 3rd & 4th level at loading areas - south end. ▪ Elevator lobby area 2nd - 4th floor - ongoing. ▪ Stairwells - pending T/F and paint - scheduled. ▪ VCT installation - Completed. • Montecito:			

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
		◦ Completed last Week- ◦ Anticipated Progress for this Week- ▪ Dumpster Enclosure - EIFS and masonry - Completed & North end of building by Lobby area. • Triun: ◦ Completed last Week- ▪ FF&E delivery to building ongoing. ◦ Anticipated Progress for this Week- ▪ Housekeeping - ongoing. ▪ Continue staging of FF&E on 4th floor - ongoing. ▪ Installation of doors on 2nd through 4th floors - ongoing. • Alex's Crew: ◦ Completed last Week- ▪ Close all electrical & plumbing openings. ◦ Anticipated Progress for this Week- ▪ Continue 4th floor door framing - pending door frames - need to order - ongoing - pending delivery 8/13. ▪ Installation of 1st floor doors - 100% completed. ▪ Install wall dividers. • Tape/Float and Paint: ◦ Completed last Week- ▪ 4th floor Tape/Float/Paint. ◦ Anticipated Progress for this Week- ▪ 2nd - 4th floor loading rooms - Completed. ▪ 3rd and 4th floor door frame paint - pending door frames - pending delivery 8/13. ▪ Stairwells paint - Completed. • Wallpaper: ◦ Completed last Week- ◦ Anticipated Progress for this Week- ▪ 4th floor Corridor. ▪ 4th floor - 15 guestrooms completed out of 33 - completed. ▪ Wallpaper installation 2nd and 3rd floor - pending loading rooms - ongoing. ▪ Corridor: ▪ 1st floor - Completed. ▪ 2nd - 3rd - Completed. ▪ 4th - Ongoing. • Thermal Guard: ◦ Completed last Week- ◦ Anticipated Progress for this Week-				

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
			▪ Installation of porte cochere and dumpster enclosure roofing system - Completed. ▪ Coming back to work on porte cochere above entrance - we can see light.			
			• Systems Integrated: ◦ Completed last Week- ▪ Trim-out ongoing 3rd & 4th floor. ◦ Anticipated Progress for this Week ▪ 2nd floor trim out - Completed - corridor has ACT. ▪ 3rd floor - ongoing. ▪ 4th floor- pending ceiling tiles - order pending CO approval - ongoing. ▪ Ready to test 8/12. • Texas Fire Services: ◦ Completed last Week- ▪ Changed out leaking sprinkler heads 2nd floor. ◦ Anticipated Progress for this Week- ▪ Schedule Fire Sprinkler test for 2nd through 4th floor - week of 8/14. • Spectrum: ◦ Completed last Week- ▪ Completed trim out on 3rd and 4th floor. ◦ Anticipated Progress for this Week- ▪ Complete. • RK Hospitality: ◦ Completed last Week- ◦ Anticipated Progress for this Week- ▪ Delivery of materials- window treatment, room dividers, closet draperies, and cornices - ongoing. ▪ Pending installation date for window treatment - ongoing. • Velasquez Pools: ◦ Completed last Week- ◦ Anticipated Progress for this Week- ▪ TBD - Plaster - pending completion of Pool Equipment Room and Storage - schedule 8/17. ▪ Begin installation of pool equipment this week 8/17. • Eo3 : ◦ Completed last Week- ◦ Anticipated Progress for this Week-			

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
		▪ Ongoing - electrical connections of solar canopies - pending remobilization date - pending to continue. • Tormax : ◦ Completed last Week- ◦ Anticipated Progress for this Week- ▪ Door has gap when closed - will not lock - Completed. ▪ Door closing slow. Official Documented Meeting Minutes • A/E Hiller: ◦ Everyone must park outside after lunch. Parking lot must be cleared for cleaning. • Larry's Plumbing: ◦ Storage tank - install only one per Vipal ◦ Sump pump - one is defected - Jay send picture and serial number to Cristina ◦ Missing parts for water softener - Jay to give list to Cristina • Iron Tek: Completed Scope of Work - 100% • Alex's Crew: ◦ Installation of 1st floor doors - 90% complete ◦ Elevator room - patchwork • T/F and Paint: ◦ Porte coche, trellis, and iron gates begin this week • Texas Fire Services: ◦ Adjust mechanical room pump • Spectrum: Completed Scope of Work - 100%				

RFI/ SUBMITTALS/ PAY APPS

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
4.1	9	Project Approach				Open
		Description • ◦ Submittals: ▪ A.E Hiller: All ▪ GageCo: All ▪ United Electric: Piping - Accepted ▪ Larry's Plumbing: ▪ Pipe/Tubing - Accepted ▪ Water Fountains - Accepted ▪ Water Heaters - Accepted				

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
		▪ Fountains- Accepted ▪ IronTek: ▪ Steel Tech: All ▪ TK Elevators: Under Review ▪ Claymex- Accepted ▪ Thermal Guard: Accepted ▪ Texas Fire Services: Pending updated plans ▪ Iceberg Heating and Air: Accepted with comments. ▪ Velasquez Pools- Accepted with comments. ▪ Pool coping- accepted. ▪ Pool decking- accepted. ▪ Security Integrated- Fire Alarm- Accepted with comments ▪ L&W Supply- Drywall- Accepted. ◦ RFI's: ▪ Open: ▪ RFI#82- FF&E Drawings ▪ RFI#84- Security Camera & Panic Button Location ▪ Closed: 88				

SCHEDULE & COORDINATION

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
5.1	9	Look Ahead				Open
		Description • Schedule: ◦ Schedule attach to the agenda • Coordination: ◦ Weekly coordination rough in meetings Tuesday, January 27, 2026. ◦ Framers and MEPS subcontractors to have rough-in coordination meetings.				

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
5.2	16	Material Delivery				Open

DELAY/ IMPACTS

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
6.1	9	Delays/ Impacts				Open
		Description • Tracking Weather Days:				

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
		◦ 04/20/2026 - Weather Day for all exterior work - Rain - Muddy • Delays: ◦ Iceberg updating license and insurance. Scheduling partial mechanical inspection tomorrow of 1st floor ◦ 1 wind day- sheathing delay. ◦ Valdez Builders- 1 day 5/30/2025. ◦ Exterior rain and mud delay. ▪ 7/1/2025 ▪ 7/2/2025 ▪ 7/3/2025 ▪ 7/4/2025 ▪ 7/5/2025 ▪ 7/7/2025 ▪ 7/8/2025 ▪ 8/21/2025 ▪ 1/26/2026- late start- opened at 10 am-3 hours lost.				

QUESTIONS/ COMMENTS

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
7.1	77	Comments				Open

NEXT MEETING

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
8.1	9	Next Meeting				Open
		Description Next Meeting is scheduled for August 17, 2026, at 11:00 am (CST).				

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
8.2	11	Action Items				Open

These meeting minutes are believed to be an accurate reflection of those items discussed and the conclusions that were reached during the referenced meeting.
Please contact if there are any discrepancies or questions with the content of these minutes.